

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9

Item Number :- 4

Providing rough cement plastering 15mm thick in single coat with cement mortar 1:6 to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specification. (P 114, I No 15.31)

	Sqm							
Quantity vide 1st RA Bill							710.37	
Present Quantity							Nil	
Total							710.37	
Deduct Paid quantity							710.37	
Quantity to be paid							0.00	

Item Number :- 5

Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers including cost of all materials cost of labour and scaffolding etc complete as per the specifications (P 126, I No 15.106)

	Sqm							
Ground Floor		1	2(1.70+2.00)	1.25			9.25	
		1	2(4.67+1.70)	1.25			15.92	
		4	2(6.65+8.05)	3.40			399.84	
beam side		4x2	6.65	0.45			23.94	
ceiling		4	6.65	8.05			214.13	
Deductions		0.5x4x4	-1.80	1.50			-21.60	
		0.5x4	-1.50	2.30			-6.90	
Total							634.58	
Deduct Paid quantity							25.17	
Quantity to be paid							609.41	

Item Number :- 6

Providing and applying painting in two coats with plastic Emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer in charge. (with Primer) (P 117, I No 15.51.2)

Ground Floor	Sqm	1	2(1.70+2.00)	1.25			9.25	
		1	2(4.67+1.70)	1.25			15.92	
		4	2(6.65+8.05)	3.40			399.84	
beam side		4x2	6.65	0.45			23.94	
ceiling		4	6.65	8.05			214.13	
		3	2(6.65+8.05)	3.40			299.88	
		3x2	6.65	0.45			17.95	
		3	6.65	8.05			160.59	
Deductions		0.5x4x4	-1.80	1.50			-21.60	
		0.5x4	-1.50	2.30			-6.90	
		0.5x3x4	-1.80	1.50			-16.20	
		0.5x3	1.50	1.30			-5.17	
Total							1091.63	
Deduct Paid quantity							25.17	
Quantity to be paid							1066.46	

K. Sundar
19/2/19

19/2/19
Asst. Executive Engineer
Project Division
Velahanka Zone
Bangalore

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9

Item Number :- 15

Providing and fixing of windows made of pre-painted steel(base steelas per IS 513 of 0.58mm tick galvanized as per IS 277 with zinc of 120GSM) Primer coated with epoxy primer of 5-7 microns thick, finish painted with a polyester paint of 12-16 micron thick and back coated with 5-7 microns thick alkyd backer. Section for outer frame should be of 72x55mm, center mullion should be of 72x52mm, section of the fixed glass beading should be of 12x12mm and section of the shutter should be of 48x25mm. Outer and 20mm provision for guard bars/grill fly mesh shutters section should corner bracket. Centre mullion is to be fixed with mullion cap. Handles latch 2 nos of heavy duty stainless steel pivot hinges shall be provided and S S mesh for fly mesh shutter (304 grade). Rubber gaskets are to be provided all around the glass the above frames should be fixed to 10mm square guard bars with 6" (152.4mm) patch complete Double shutter window with vertical mullion 3'0"x4'0" (914.4mm x 1219.2mm) outer frame section of 72x52mm shutter frame section size of 48x25mm mullion section size of 72x50mm. (P 305, I No 36.36.1)

	Sqm							
east side w	17	1.85		1.45	45.60			
w1	1	1.70		1.05	1.79			
v	1	1.55		1.00	1.55			
north side w	32	1.85		1.45	85.84			
GENTS TOILET GF v	4	1.20		0.60	2.88			
v1	3	0.60		0.60	1.08			
v2	1	0.75		0.60	0.45			
w	1	1.80		1.50	2.70			
FF v	1	1.20		0.60	0.72			
v1	7	0.60		0.60	2.52			
SF v	4	1.20		0.60	2.88			
v1	3	0.60		0.60	1.08			
v2	1	0.75		0.60	0.45			
w	1	1.80		1.50	2.70			
LADIES TOILET GF w	1	1.80		1.50	2.70			
v	1	1.20		0.60	0.72			
v1	7	0.60		0.60	2.52			
FF w	1	1.80		1.50	2.70			
v	2	1.20		0.60	1.44			
v1	5	0.60		0.60	1.80			
SF w	1	1.80		1.50	2.70			
v	1	1.20		0.60	0.72			
v1	7	0.60		0.60	2.52			
	13	1.80		1.50	35.10			
Total					205.16			
Deduct Paid quantity					170.06			
Quantity to be paid					35.10			

K. Srinivas
19/2/19

19/2/19
Asst. Executive Engineer
Project Division
Velahanka Zone
Bangalore

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9

Item Number :- 39

Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications..(P-32,I NO 7.9)

		Kgs						
	Qty. Recorded in EMB vide page No 42, Dated 08.02.2019						1942.50	
	Ground Floor		1	1.20	1.45		1.74	
			14	3.30	1.55		71.61	
	First Floor		1	2.50	1.50		3.75	
			9	3.30	1.50		44.55	
			1	2.00	1.50		3.00	
			1	1.15	2.45		2.82	
			1	1.40	2.45		3.43	
			1	1.45	1.50		2.18	
	Near Collapsible gate		3	0.95	2.40		6.84	
							139.91	
						139.91 x 21.00 Kga/Sqm	2938.11	
	Total						4880.40	
	Deduct Paid quantity						1942.50	
	Quantity to be paid						2937.90	

Item Number :- 40

Providing and Supplying Black Boards.

		Nos						
	Quantity vide 1st RA Bill						10.00	
	Present Quantity						Nil	
	Total						10.00	
	Deduct Paid quantity						10.00	
	Quantity to be paid						0.00	

Item Number :- 41

Concealed Conduit System Supplying heavy gauge PVC conduit pipe mm dia mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary.19/20mm dia 2mm thick. (P.NO.2 ,I.No. 1.2.1)

	Previous Measurements	Mtr						
	Quantity vide 1st RA Bill						960.00	
	Present Quantity						Nil	
	Total						960.00	
	Deduct Paid quantity						960.00	
	Quantity to be paid						0.00	

K. Sundaresan
19/2/19.

S. 19/2/19

Asst. Executive Engineer
Project Division
Velahanka Zone

SL	Description	Unit	Nos	Length	Breadth	Depth	Qty	Remarks
1	2	3	4	5	6	7	8	9
Extra Item Number :- 01								
Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli grey granite in CM 1:4 proportion cut to required shape pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing minimum width of 1200mm. (P No 109.I No 14.61.1)								
		Sqm						
	skarting		1	2(20.45+6.75)		0.10	5.44	
	passage		1	28.30		1.90	53.77	
	skarting	1	2	28.30		0.10	5.66	
	hall platform		1	(6.70+3.12+3.12)		0.25	3.23	
	passage landing area		1	4.05		3.05	12.35	
	skarting		1	(3.00+2.70+2.70)		0.10	0.84	
	steps treads	1	23	1.53		0.35	12.32	
	skarting		11	0.35		0.10	0.39	
	landing		1	3.65		1.85	6.75	
	passage landing area		1	4.05		3.05	12.35	
	small room		1	4.00		6.75	27.00	
	rooms	1	3	8.00		6.75	162.00	
	skarting	1	3	2(8.00+6.75)		0.10	8.85	
	rooms	1	1	8.15		6.75	55.01	
	skarting	1	1	2(8.15+6.75)		0.10	2.98	
	passage	1	1	37.20		1.95	72.54	
	platforms		4	(4.10+1.53+1.53)		0.25	7.16	
	Total						448.64	
	Deduct Paid quantity						0.00	
	Quantity to be paid						448.64	

CONTRACTOR

ASSISTANT ENGINEER

9/2/2019.

ASSISTANT EXECUTIVE ENGINEER
PROJECT DIVISION
VELAHANKA ZONE
Bangalore